

Project Charter

Title: RWP Simulation Residential Housing Development for Hamil Construction Team 4

Business Case/Need:

Hamil Home Construction is developing a single-family housing subdivision on acquired land, starting with a showcase "spec" home and essential infrastructure. Despite challenges like cost management and seasonal constraints, we aim to complete the project before winter. Our goal is to create a vibrant community, delivering quality and affordability for lasting value to residents and stakeholders.

Objective (SMART): Smart Goal:

Team 4 will develop a single "spec" home for Hamil Construction while staying within our budget of \$380,000. To do so, there will be weekly video chat meetings where we discuss updates, checkpoints, and milestones that have been met in addition to upcoming changes or requirements for future tasks. We will hire resources that are within our budget, and train as needed to decrease the amount spent hourly while we allocate resources fit for specific tasks to prevent spending outside of the budget. This will help the team to ensure that we are on task, and below the overall spending limit during the 5 months of the groundbreaking date and development.

SMART goal breakdown:

Specific: Develop a spec home for Hamil Construction within a 12 week decision making period/ 5 month development.

Measurable: Stay within our budget of \$380,000 during the duration of the 12 weeks/ 5 month development.

Achievable: Ensure that the resources fall within budgets- hire lower rated employees with intention to train them to decrease the amount spent hourly. Allocate resources intentionally to prevent spending outside of the budget.

Relevant: Staying below the designated budget of \$380,000 is critical for maintaining financial and efficiency success during the project.

Time: Stay below the budget of \$380,000 over the 12 week decision making period/ 5 month development period.

Scope Overview:

We are changing the acquired land into a residential subdivision at Hamil Home Construction, with a starting budget of \$380,000 and a five-month timeframe. With a focus on quality, affordability, and timely completion, we are constructing a showcase 'spec' home and essential infrastructure to create a vibrant community.

Deliverables:

Providing the project charter prior to ensuring approvals.

- Progress reports weekly to ensure the project stays on schedule.
- Budget reports weekly to ensure the project stays within budget.
- Design documentation to assist inspectors who have to clear the project.
- Inspection and testing reports to record the results of inspections, tests, and quality control checks to ensure it is up to code with specifications, standards, and regulatory requirements.

Risks/Constraints/Assumptions:

The primary objective for the Hamil Construction residential development is to create a large single-family subdivision that stays within the budget of \$380,000 during a 5 month time period.

The triple constraints fall into three categories of scope, cost, and time.

Scope: Hamil Construction is asking our team to develop a residential housing community on its property. The company, and stakeholders, want us to construct a spec home. in 5 months for under \$380,000.

Cost: The project budget is \$380,000. This means all resources will need to be hired to fulfill tasks within the price range that is allowed.

Time: Team 4 is expected to complete the project within 5 months of the groundbreaking date.

There are many potential problems that could arise during this process, and all of them impact one another. If overspending on the budget occurs, proper resources will not be obtained to complete the tasks for each period. When that happens, the time established for the deadline may need to be extended to be able to accumulate the funds for completing the residential housing spec home. Doing so, would change the overall scope of the project because the team has exceeded the budget, and increased the time that it will take to deliver the finished product to Hamil Construction.

Budget/Financials:

The budget to complete this project is \$380,000. The project managers will have the spending authority. Any new project requirements and tasks will require adjustment of this budget.

Milestone Schedule:

- Site Preparation - 32.63 days - Mon 2/19/24 to Wed 4/3/24
- General Conditions - 19.28 days - Mon 2/19/24 to Fri 3/15/24
- Foundation - 59.88 days - Wed 4/3/24 to Wed 6/26/24
- Framing - 50.36 days - Wed 6/26/24 to Wed 9/4/24
- Dry In - 21 days? - Wed 9/4/24 to Thu 10/3/24
- Exterior Finishes - 29 days? - Mon 10/7/24 to Fri 11/15/24
- Utility Rough-Ins and Complete Concrete - 18 days? - Mon 10/7/24 to Thu 10/31/24
- Drywall and Paint - 25 days? - Tue 10/8/24 to Tue 11/12/24
- Cabinets - 6 days? - Tue 11/12/24 to Wed 11/20/24
- Finish Plumbing - 6 days? - Thu 11/14/24 to Fri 11/22/24
- Finish Electrical - 3 days? - Fri 11/22/24 to Wed 11/27/24
- Finish HVAC - 3 days? - Tue 11/26/24 Fri 11/29/24
- Carpet, Tile and Appliances- 8 days? - Fri 11/29/24 to Wed 12/11/24
- Landscaping and Grounds Work - 26 days? - Tue 11/12/24 to Wed 12/18/24
- Final Acceptance - 8 days? - Wed 12/18/24 to Mon 12/30/24

Stakeholder Identification:

	Internal	External
Affected by Project Process	• Sponsor (Prof. Hempel) • Project Managers (Team 4) • Hilliard Frankfurter (project Manager)	• Hamil Construction • Kurt Spagnolia (Electrician) • Guy Padmanabhan (Surveyor) • Pearl Harter (Plumber)
Affected by Project Result	• Sponsor (Prof. Hempel) • Project Managers (Team 4) • Hilliard Frankfurter (project manager)	• Homebuyers • Kurt Spagnolia (Electrician) • Guy Padmanabhan (Surveyor) • Pearl Harter (Plumber) • City • Local Government • Local Residents

Analysis Register:

Resources Names and Roles	How Important ? (Low - Med - High)	Current Level of Support ? (Low - Med - High)	What do you want from stakeholders?	What is important to stakeholders?	How could stakeholders block your efforts?	What is your strategy for enhancing stakeholder support?

Team 4	High	High	Build relationships, open communication, and follow through	Maintaining project time-line, delivering end results, Risk Management, Quality of work, Communication, Leadership, Collaboration	Lack of communication, uncontrolled resources, unclear goals	Great communication between all members, ensuring everyone understands the project scope
Kurt Spagnolia-Electrician	High	High	Install and maintain electrical/electronic systems, circuits and equipment	Having the right knowledge on electrical systems and reading blueprints accurately	Using cheap materials for installation which requires fixing. Not meeting deadlines.	Reading blueprints ahead of time and communicate clearly on what type of materials needed
Pearl Harter-Plumber	High	High	Install and maintain waste and water pipes.	Receiving the right information about the house including how many bathrooms etc. Good communication if anything changes during the build.	They could quit without notice. We would then have to scramble to find a new plumber. Poor communication, completing wrong tasks.	Having good communication with Pearl. Making sure to update her with any new information that might come up later.
Hilliard Frankfurter-Project Manager	High	High	Clear Communication, Support and collaboration, Follow-through with duties in a timely manner	Leadership and direction, Customer Satisfaction, Completion on-time	Poor communication, lack of support, Not completing tasks in a timely manner	Build positive relationships, Communicate effectively, Set realistic expectations, Celebrate successes
Hugh Kilfoyle-Project Manager	High	High	Clear Communication, Support and collaboration, Follow-through with duties in a timely manner	Leadership and direction, Customer Satisfaction, Completion on-time	Poor communication, lack of support, Not completing tasks in a timely manner	Build positive relationships, Communicate effectively, Set realistic expectations, Celebrate successes

Guy Padmanabhan - Surveyor	High	High	To perform top notch project research and investigation on land surfaces and elevations	Retrieving accurate and precise information	Giving inaccurate information regarding land surfaces and elevations	Research ahead of time and double check that the information and calculations are spot on.
----------------------------	------	------	---	---	--	--

Team Operating Principles:

Team Ground Rules:

- Treat Everyone with Respect – May include back-biting another team member to different members of the group, not listening to someone's perspective, or speaking condescendingly to one another.
 - *Mitigation: From day one, be kind and respectful to others and watch your tone.*
 - *Consequence: A team member is cursing at, not taking others' work into consideration, or being condescending by belittling or chastising. The Instructor will be notified.*
- Share Responsibilities and Workloads - Creating equal work for each team member.
 - *Mitigation: Having all group members agree to the final coursework for each week.*
 - *Consequence: If someone takes charge and gives more work to someone else, the instructor will be notified if it is not solved by group members.*
- Communicate Effectively - Check group messages regularly to get all the information and ask for clarification if some needs to be not understood.
 - *Mitigation: By choosing the best form of communication, the team can discuss openly with each other.*
 - *Consequence: Not giving the proper feedback can lead a member astray in their work.*
- Don't assume, Ask for Clarification.
 - *Mitigation: If something needs to be clarified or you need help understanding, speak up and ask questions. There is no such thing as a dumb question.*
 - *Consequence: A member took the meaning of something a completely different way than they should have, and this can be where things get done wrong.*
- Set clear deadlines and project expectations – Ending all meetings with clarity about action items, responsibilities of each team member, and due dates.
 - *Mitigation: Everyone will walk away from each meeting with the understanding of what they should be focusing on and how to go about doing so.*
 - *Consequence: Failure to have clear and agreed-upon deadlines/expectations can lead to projects not being finished on time*
- Provide input back and give constructive feedback –The team assists each other with verification checks on each other (grammar, punctuation, etc.) and comes to a consensus prior to the submission of finalized Projects.
 - *Mitigation: Be honest and kind when giving feedback, as this can help improve upon someone's work.*

- *Consequence: Not giving the proper feedback can lead a member astray in their work.*
- Be a great listener - Listen to other team members' suggestions and fully understand what they say.
 - *Mitigation: Always ask for clarification even if you think you know what is going on.*
 - *Consequence: Failure to listen properly could result in completing the wrong part of an assignment. This would affect the group's progress.*
- Be punctual and complete assignments in a timely manner - Please complete tasks assigned to you promptly and within the project timeline. Be on time for meetings and have anything with you that you would need to complete assignments.
 - *Mitigation: Have your materials ready for team meetings and be on time for every meeting. If another team member ends up completing your portion of the assignment, then more work will be added for you in the following week*
 - *Consequence: Not having your materials gathered ahead of time can lead to wasted time having to wait for team members to get ready. Failure to complete assignments again leads to the other team members having to pick up the slack. If assignments are continuing to not be completed, then the Instructor will be notified*

Mission Statement:

"Develop thriving communities with homes built of exceptional quality while providing many opportunities of advancement for our employees."

Approval Section:

Title/Name	Sign and Date
Project Sponsor Thea Hempel _____	
Project Manager Mallory Schwartzel _____	
Project Manager Anna Phillippi _____	
Project Manager Megahn Christianson _____	

Project Manager Jasmine Buttke	
Project Manager Hugh Kilfoyle	
Project Manager Hilliard Frankfurter	